All other work outside of this sheet will follow previously accepted TTC Plan. All additional signs for other phases will remain up for entire duration of road work and follow Table 6C-1 Min Dist Req

Tentative Construction Date(s): 2014 ES-11JUL, EF-11AUG
Reference Sec. 6B.01-07-4B Fundamental Principles of TTC - Portion of SF will be closed to reduce any safety hazards and expedite construction schedule.
MUTCD References: 6H-8 Road Closure with an Off-Site Detour (TA-8) 6F.19 DETOUR Sign (W20-2) 6F.20 ROAD (STREET) CLOSED Sign (W20-3) 6F.59 Detour Signs